

1982 11 15

WM-11-02
BURLINGTON
A 210102

Mr. D.J. Corbett
Waste Disposal Engineer
Public Works Department
Regional Municipality of Halton
P.O. Box 7000
1151 Bronte Road
Oakville, Ontario
L6J 6E1


Dear Mr. Corbett:

Re: Region of Halton Landfill Sites
- Oakville and Burlington

Attached are recent site inspection reports made by
Mr. H. Paar of this office. Please note the comments
contained in these reports.

If there are any enquiries regarding the contents of
these reports, please do not hesitate to contact this
office.

Yours very truly,



G.L. McCarty, P.Eng.
Sr. Environmental Officer
Municipal and Private
Abatement Section

Attach.

HP/yf



Ministry
of the
Environment

Waste Disposal Site Inspection Form

FILE No.

A210102

DATE

November 10, 1982

Re: Burlington Landfill, Lot 4, Concession 1 and 2, City of Burlington

On October 28, 1982

the above waste disposal site was inspected by

II. Paar

when the following observations were made:

	YES	NO
1. Site Open	X	
2. Refuse being deposited at time of inspection	X	
3. Access Controlled	X	
4. Site Supervised	X	
5. Adequate Signs Posted	X	
6. Site open in accordance with posted signs	X	
7. Covering Equipment on Site	X	
8. Burning		X
9. Scavenging		X
10. Operating According to Conditions on Certificate of Approval	X	

	SATIS- FACTORY	UNSATIS- FACTORY
11. Compaction of Refuse	X	
12. Cover of Refuse	X	
13. Housekeeping of 1) Site	X	
2) Adjacent Property	X	
14. Working Face	X	
15. Number of Dumping Areas	--	--
16. Segregation of Refuse	--	--
17. Segregated Material Disposal	--	--
18. Rodent and Vector Control	--	--
19. Means of Controlling Litter	X	

Operation Discussed with Mr. S. Mucciarelli
(NAME)

Region of Halton
(POSITION)

COMMENTS

- Site inspection made with Mr. Mucciarelli.
- Landfilling operations have now started in the Phase II expansion area. (South-east corner of Phase II).
- Waste disposal operations are satisfactory.
- The waste disposal site south of the Bell Canada line has been seeded and a grass growth cover is emerging over this completed area.
- Container area has not been made operational to date.
- Surface drainage works along both sides of the site effectively direct surface waters to appropriate drainage courses.
- A flow gauging station has been established on Falcon Creek.
- A new equipment building is under construction on the west side of the Phase II expansion area.

RECOMMENDATIONS